COMPLETION REPORT

1	Name of Work		Providing Energy Efficient and LED Street light and wires around Ward No 04	
2	Sanctioned Estimate		25,00,000/-	
3	Head of A/c which is chargeable		P-0190	
4	Entrustment Order No & Date		BBMP/EE/YNK.D/EPMT-05/WO/000079/21-22, Dt:22.12.2021	
5	Name of Contractor		M/s Vinay Enterprises	
6	u. Time stipulated for v. Completion of Work		90 Days	
7	Date of Commencement	Date of Closing	22.12.2021	27.10.2022
8	b.Delay in execution of work		YES	
9	Measurement recorded in		M.B No: 2573/21-22 Page No: 257284 TO 257287	
	Actual date of Completion of work		27.10.2022	
10	Check Measurement of Asst.Exe.Engr/.Executive Engineer on			
11	Name of the Office/Office in charge of the Work a) Asst.Eng/Jr.Engineer b) Executive Engineer		Executive Engineer (Ele),Yelahanka Zone Mr.K.N.Babu Reddy (Incharge AEE) Mr.Rajendra Naik.	

Sanctioned Estimated Amount	Amount Claims as per actually vide as per Bills	DIFFERENCE		Remarks
		EXCESS	SAVINGS	
25,00,000/-	Rs.22,51,366/-	-/-	Rs.2,48,634/-	

Certified that the above has been completed within the stipulated time noted in the work order.

1. Certified that the above has been executed by the contractor satisfactorily in accordance with the specification as embedded in the agreement.

Assistant Engineer(Ele)
Yelahanka Zone, BBMP

Assistant Executive Engineer (Ele)
Yelahanka Zone, BBMP

Executive Engineer(Ele
Yelahanka Zone, BBMP